COMPLETION REPORT

1.	Name of Work	:	RESERVE FUND FOR EMERGENCY WORK IN BAGALAGUNTE IN WARD NO.14 (DRILLING OF BORE WELL AT SOAP FACTORY LAYOUT & ROYAL ENCLAVE, PROVIDING PUMP MPTOR & SERVICING)
2.	Sanctioned Estimate No. & Dt	:	T.S.No. 767/13-14 dt 26.2.2014
3.	Head of Account which is Chargeable	:	PC-1 1771
4.	Work Order No. & Dt	:	EE/DD/1124/13-14 dt 30.6.2014
5.	Name of Contractor	:	TECHNICAL MANGER (WEST) KRIDL
6a.	Time stipulated for completion of work	:	
b.	Delay in execution of work	:	
7.	Measurement recorded in	:	M.B. No. 1657
8.	Check measurement of the Asst.	:	M.B. No. 1657 Page No. 65 to 67
	Asst. Exe. Eng. / Exe. Eng	:	Page No. 65 to 67
9.	Name of the Office / Official incharge of the work	:	AEE (DSD)
10.	a) Asst. Engineer	:	D.S. ಮತ್ತು ಇತರರು
	b) Asst. Exe. Engineer	:	ರಾಜರಾಜೇಶ್ವರಿ ನಗರ.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
15 Lakhs	~~1488500.00~~ 1459323=00	—	40677=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE